

GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

Road works – Forming link road to Khammam – Yellendu road and Khammam – Devarapally road via Raghunathapalem, Ballepally, Khanapuram, Tekulapally and Goapalapuram from Km 0/0 to 5/650 in Khammam District – Revised estimate rates and waiving of tender discount – orders – issued.

TRANSPORT, ROADS & BUILDINGS (R.IV) DEPARTMENT

G.O.Rt.No. 697

Dated: 23-07-2010.

Read the following :-

1. Representation of Sri Baja Venkateswara Rao, Contractor, dt: 6.8.2009.
2. From the CE (R&B) CRN & MD, APRDC, Lr. No. 9708 /APRDC / GM / DEE -12/Khammam / 08, dt. 24-10-2009.

ORDER:

The Contractor vide reference 1st read above has submitted that the work of 'forming link road to Khammam – Yellandu road and Khammam – Devarapally road (via) Raghunathapalem, Ballepally, Khanapuram, Tekulapally and Gopalapuram from KM 0/0 to 5/650 in Khammam district" was entrusted to him and the work is in good progress. The work was put to tenders based on SSR 2007-08 with a stipulated period of completion of 18 months and the work is ought to have completed by 3.8.2009. He further stated that during the execution of work, the site was not clear in the entire stretch and after constant persuasion by the Department, the land acquisition was cleared during February 2009 for certain length initially and finally the total land acquisition during June 2009 by the Department. Since new SSR for the year 2009-2010 had already came into force from 1.6.2009 and two SSRs had came into existence from the date of agreement and the cost over run had increased due to which he had sustained heavy loss and hence requested the Government to allow him prevailing SSR also with CP & OH in respect of the said work as the delay in execution of the work cannot attributed to the agency.

2. The Chief Engineer (R&B) CRN & Managing Director, Andhra Pradesh Road Development Corporation vide reference 2nd read above reported that it is a fact that there was delay in handing over site to the contractor because of non-completion of land acquisition by the revenue authorities, due to which the work could not be started as contemplated. Therefore the request made by the contractor for payment as per the relevant SSR rates also with CP & OH for the work done during the period may be considered for the works executed beyond the original agreement i.e. 3.8.2009, relevant SSR rates may be considered. As regard the work carried out during the original agreement period, the agreement conditions apply.

3. Government after careful examination of the matter, hereby permit the Chief Engineer (R&B) CRN & Managing Director, Andhra Pradesh Road Development Corporation to allow relevant period of SSR rates duly allowing CP & OH charges for the work done quantities beyond agreement period with tender discount and without allowing price escalation or adjustment in respect of the work of forming link road to meet Khammam – Devarapally road from KM 0/0 to 5/650 (via) Raghunathapalem, Ballepally, Khanapuram, Tekulapally, Gopalapuram in Khammam district.

4. The Chief Engineer (R&B) CRN & Managing Director, Andhra Pradesh Road Development Corporation shall take further action in the matter.

(pto)

//2//

5. This order issues with the concurrence of Finance (Expr.PW) Department vide their U.O.No. 033084 / 1323 / A2 / Expr.PWD/09, Dt. 29-12-2009.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

D. LAKSHMI PARTHASARATHY
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer (R&B) CRN & Managing Director,
Andhra Pradesh Road Development Corporation, Hyderabad
The Accountant General, AP, Hyderabad.
The Pay & Accounts Officer, Hyderabad.
The Finance (Expr.PW) Department.
The OSD to M(R&B).
The PS to Prl. Secy to Govt, TR&B Department.
SF/SC.1

//FORWARDED BY ORDER//

SECTION OFFICER